

**2011 LEBANON TN SSOER**

*Map Ref. #	Address/ Location	Date	Duration of Overflow (hrs)	Estimated Volume (gallons)	Basin	Cause of the Overflow	Measure taken to stop the Overflow	Short Term Control List	Long Term Planning and Remediation	Manhole #
	<b>Rainfall Related</b>									
1	Alhambra	2/25/11	4 hrs. 45 min.	100 gpm	Alhambra	W from heavy rainfall	WWTP operators adjusted controls to maintain lower wet well levels.		X	22991
1	Alhambra	2/28/11	1day5hrs.15min.	estimated at 100gpm	Alhambra	W from heavy rainfall	WWTP operators adjusted controls to maintain lower wet well levels.		X	22991
1	Alhambra	4/27/11	unknown	estimated at 100gpm	Alhambra	W from heavy rainfall	WWTP operators adjusted controls to maintain lower wet well levels.		X	22991
1	Alhambra	5/3/11	unknown	estimated at 100gpm	Alhambra	W from heavy rainfall	WWTP operators adjusted controls to maintain lower wet well levels.		X	22991
2	behind 515 W. Spring St.	2/24/11	1day2hrs.55min.	5gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	124 A
2	behind 515 W. Spring St.	2/28/11	1day5hrs.30min.	5gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	124 A
2	behind 515 W. Spring St.	4/4/11	unknown	5gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	124 A
2	behind 515 W. Spring St.	4/27/11	unknown	25 gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	124 A
2	behind 515 W. Spring St.	5/3/11	unknown	5gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	124 A
3	Lebanon Square at Burger King	2/24/11	1 day3hr.20min.	25 gpm	Sinking Creek	W from heavy rainfall	no action taken in field. Area under study.		X	1958
3	Lebanon Square at Burger King	2/28/11	1day5hrs.35min.	25 gpm	Sinking Creek	W from heavy rainfall	no action taken in field. Area under study.		X	1958
3	Lebanon Square at Burger King	4/4/11	unknown	25 gpm	Sinking Creek	W from heavy rainfall	no action taken in field. Area under study.		X	1958
3	Lebanon Square at Burger King	4/27/11	unknown	25 gpm	Sinking Creek	W from heavy rainfall	no action taken in field. Area under study.		X	1958
3	Lebanon Square at Burger King	5/3/11	unknown	100 gpm	Sinking Creek	W from heavy rainfall	no action taken in field. Area under study.		X	1958
4	Pennsylvania Ave at Pennsylvania Annex	2/25/11	6 hrs. 50 min.	25 gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	1163
4	Pennsylvania Ave at Pennsylvania Annex	2/28/11	1day5hrs.25min.	25 gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	1163
4	Pennsylvania Ave at Pennsylvania Annex	4/4/11	unknown	25 gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	1163
4	Pennsylvania Ave at Pennsylvania Annex	4/27/11	unknown	25 gpm	Tarver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	1163
5	W. Main St. at John Greer Bldg.	2/25/11	6 hrs. 55 min.	25 gpm	Taver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	252
5	W. Main St. at John Greer Bldg.	2/28/11	6 hrs. 55 min.	25 gpm	Taver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	252
5	W. Main St. at John Greer Bldg.	4/4/11	unknown	25 gpm	Taver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	252
5	W. Main St. at John Greer Bldg.	4/27/11	unknown	25 gpm	Taver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	252
5	W. Main St. at John Greer Bldg.	5/3/11	unknown	25 gpm	Taver Branch	W from heavy rainfall	no action taken in field. Project to correct under design.		X	252
6	WWTP	2/25/11	2 hrs.	<50 gpm	Barton's creek	W from heavy rainfall	Water tight manhole frame installed		X	2385
6	WWTP	2/28/11	5hrs. 45 min.	estimated 100-200 gpm	Barton's creek	W from heavy rainfall	Water tight manhole frame installed		X	2385

**2011 LEBANON TN SSOER**

*Map Ref. #	Address/ Location	Date	Duration of Overflow (hrs)	Estimated Volume (gallons)	Basin	Cause of the Overflow	Measure taken to stop the Overflow	Short Term Control List	Long Term Planning and Remediation	Manhole #
<b>Non- Rainfall Related</b>										
7	1000 Maddox Simpson Rd.	7/14/11	unknown	unknown	Sinking Creek	6" force main found with pre-existing break	repaired with 2 clamps & 4' of pipe (no visible sewer)	X		6" Force Main
8	309 Valleyview (Hornsprings PS #56)	10/10/11	3hrs.	15-20gal.total	Horn Springs	starter relay was out & one pump off it's rails	starter relay was replaced & pump put back on rails	X		PS #56
9	313 N. Cumberland St.	6/1/11	40 min.	estimated <5gpm	Sinking Creek	Line full of rags,grease,debris from jail	cleaned main line of all debris	X		1952
10	506 Fairfield Dr.	4/30/11	9 hrs.	estimated at 20 gpm	Sinking Creek	15" interceptor crushed by contractor	repaired 15" interceptor	X		300' S. of MH#1748
11	816 Meadow Lane Dr.	12/6/11	55 min.	15gpm	Barton's creek	main line stopped up	unstopped main line	X		2613
12	819 Meadow Lane Dr.	12/27/11	1 hr 2 min.	<5gpm	Barton's creek	main line stopped up	unstopped main line	X		Between 2615 & 2614
13	Castewood Pump Station #21 (100 Castewood Lane)	8/1/11	1 hr.	<10gpm	Tarver Branch	controls on pump station had tripped	reset overloads	X		PS #21
14	N. College St.	1/25/11	48 min.	10 gpm	Sinking Creek	rags,trashbags,debris from jail	cleaned main line of all debris	X		1952
15	University Ave.	2/14/11	31 min.	5 gpm	Sinking Creek	possible point repair	unstopped line,tvd, made point repair	X		1352
16	Unknown (showed up atTown Square NW Corner )	10/24/11	44hrs.	unknown	Sinking Creek	Blockage in downstream line	removed orange jump suit from line	X		sewer was found in sinking creek no manhole overflow